AE. AD

HAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvt & Restoration of Roads in Ward No. 65. (Package-1) (package Consists of 6 Works)
2	Amount of Work Portion	5,30,18,393/-
3	Estimate cost	
4	Name Of Contractor	K.R. Santosh kumar.
5	Agreement No.	48 / 18.6.22
6	No. and date Under which the work order has been issued	48 / 18.6.22
7	Time limit originally fixed for completion	12 months
8	Date of application by the contractor for granting extension of time	15.6.23
9	Date of receipt of application in the sub-division office	15.6.23
10	Extension granted if any	-
	1. Form	-
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	75%.
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	
14	Time now applied for	73 Days.
15	Date of recommending time limit applied for	18.6.23 to 30.8.23.
16	Wheather the original application of contractor is enclosed	-
17	Balance work remaining to be done	25%.
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	30.8.23
20	Wheather the notice as per clause has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work execution delayed due to Modification in existing Work & also due to drain. Hence EoT may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation, EoT Approved with nominal penality.

Assistant Engineer
Ward No

Executive Engineer
By

Asst. Executive Engineer
Sub- Division,

Scanned by CamScanner

Dt: 15-6-23
place: Blore.

To

The Assistant Executive Engineer,
Byrasandra Sub-Division,
BBMP - Blore

Respected Sir,

Sub:- Regarding request for Approval for Extension of time for Civil Work.

Ref: Work order No. BBMP/EE/BJP/WO/48/22-23
18.6.22.

With reference to the subject, I the undersigned Contractor Sri: K.R. Santosh Kumar, ~~is~~ is executing the Civil Work as per Reference Work order No. / Date.

At present work is under progress & 75% of Work also Completed, but due per Work spot work modification is there & also Continious rain in there in the Work spot locality.

Hence I request your kind Self to Approve extension for time for a period of 73 days & oblige so Work will be Completed totally.

With regards.

Thankingly

K.R. Santosh Kumar

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

Scanned by CamScanner